

EXTENSION OF TIME PROPOSAL

1	Name of work	providing a road at Rajmurali-theerth surroundings & behind Anganwadi Kendra Kodagchale village in W-08 Kodagchale subdivision
2	Amount of Work Portion	1840.326.84
3	Estimated Cost	19 lakhs
4	Name of contractor	N.M. Sivalcumar
5	Agreement No.	277/14-15
6	No. and date under which work order issued	W.O 277/14-15 W-08-02-15
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	04.04.2015
9	Date of receipt of application in the sub division office	04-04-2015
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	85%
12	Work carried out during 1st extension	15%
13	Work carried out during 2nd extension	-
14	Time now applied for	80 days
15	Date of recommending time limit applied for	80 days
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	- Nil -
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Nil-
22	Remarks of the EE with the daily rate of penalty proposed	Nil-

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone Bangalore-92
Bruhat Bangalore Mahanagara
Bangalore 92